

# Site Visit Report



100 Grove Street  
Worcester, MA 01605  
T 508-856-0321  
F 508-856-0357  
gravesengineering.com

**Date:** August 24, 2023  
**Client:** Sutton Planning Board  
**Project:** Unified Parkway  
**Contractor:** Walsh Contracting Corp.  
**Contractor Contact:** John Walsh

**Prepared By:** Olivia Caton  
**Arrived on site:** 1:00 PM  
**Left site:** 1:30 PM  
**Site Conditions:** Dry  
**Weather:** 76°, Partly Cloudy

## Transmitted by:

<input checked="" type="checkbox"/> Mail	<input checked="" type="checkbox"/> E-mail
<input type="checkbox"/> Hand	<input type="checkbox"/> Other:
<input type="checkbox"/> Fax	

## Comments:

Graves Engineering, Inc. (GEI) was on-site to observe construction of the road and the road's drainage/stormwater management system. This site visit was conducted throughout the entire site. I observed the following:

### Onsite- General:

- Due to recent rainfall events, several large puddles had formed along the access path near the storage area.
- Stormwater Management Area (SWMA) #1 was dry, and approximately one-to-two feet of water had pooled in SWMA #2.
- The erosion rill near Flared End Section (FES) 301 had not been repaired yet. The contractor was pumping water from SWMA #3 to Catch Basin (CB) 210.
- The contractor was stockpiling crushed stone at approximately station 18+00.
- The contractor was spreading approximately two inches of dense grade crushed stone along the sidewalk from station 35+50 to 53+30.
- Sediment had tracked into the breakdown lane of Boston Road and needs to be swept.

### Onsite- Drainage:

- The contractor continued excavating SWMA #4.
- Flared End Section (FE) 1 had been installed.
- The contractor was compacting backfill material over the 12-inch reinforced concrete pipe (RCP) from FE 1 towards Drain Manhole (DMH) 3 (part of the Boston Road modifications). GEI could not determine the length of this pipe.

### Offsite (Boston Road Modifications):

- The contractor was excavating and moving earth material throughout the modifications area west of the Boston Road entrance.

Based upon visual observations only, the work observed today appeared to be consistent with the approved plans.

## Action to be Taken:

Client will be notified of this site visit by way of this report.

**Copies:**

cc: John Walsh; Walsh Contracting Corp.  
Matthew Piekarski; The Kraft Group, LLC

**Photos:**

The following photos were taken during today's site visit.



**Photo 1:** Water was being pumped from SWMA #3 to CB 210.



**Photo 2:** The contractor excavating SWMA #4 and backfilling the drainage pipe.





**Photo 3:** The contractor spreading dense grade crushed stone along the sidewalk.



**Photo 4:** The contractor excavating and moving earth material in the Boston Road modification area west of the entrance.