

Site Visit Report



100 Grove Street
Worcester, MA 01605
T 508-856-0321
F 508-856-0357
gravesengineering.com

Date:	May 10, 2023	Prepared By:	Olivia Caton
Client:	Sutton Planning Board	Arrived on site:	11:00 AM
Project:	Unified Parkway Lots 2 and 3	Left site:	11:30 AM
Contractor:	Walsh Contracting Corp.	Site Conditions:	Dry
Contractor Contact:	John Walsh	Weather:	60°, Clear

Transmitted by:

<input checked="" type="checkbox"/> Mail	<input checked="" type="checkbox"/> E-mail
<input type="checkbox"/> Hand	<input type="checkbox"/> Other:
<input type="checkbox"/> Fax	

Comments:

Graves Engineering, Inc. (GEI) was on-site to observe the gravel base for the western parking lot at Building 3. This site visit was conducted throughout the entire site. I observed the following:

General:

- A twenty-foot-wide area of dense-grade crushed stone had been placed and compacted along the eastern side of Building 3.
- Electric conduit had been installed from the pump house towards Building 3. The contractor was further excavating the utility trench.
- The contractor continued work on Building 3.

Drainage:

- Drain Manholes (DMHs) 500 and 807 had been installed and partially backfilled.
- From DMH 807 towards DMH 807A, approximately 50 feet of 18-inch reinforced concrete pipe (RCP) had been installed. The 34 feet closest to DMH 807 was backfilled, while the remaining portion was covered in three-quarter-inch crushed stone.
- From DMH 500 towards DMH 501, an indeterminate length of 15-inch RCP had been installed and backfilled.
- The contractor installed an additional 8 feet of 18-inch RCP between DMH 807 and DMH 807A in a satisfactory manner. The pipe was placed on bedding material consisting of three-quarter-inch crushed stone. The contractor covered and chinked the pipe with three-quarter-inch crushed stone before beginning to further excavate the utility trench.

Based upon visual observations only, the work observed today appeared to be consistent with the approved plans.

Action to be Taken:

Client will be notified of this site visit by way of this report.

Copies:

cc: John Walsh; Walsh Contracting Corp.
Matthew Piekarski; The Kraft Group, LLC

Photos:

The following photos were taken during today's site visit.



Photo 1: Electric conduit had been installed from the pump house towards Building 3.



Photo 2: The contractor confirming the elevation of the pipe between DMH 807 and DMH 807A.