

Site Visit Report



100 Grove Street
Worcester, MA 01605
T 508-856-0321
F 508-856-0357
gravesengineering.com

Date:	December 28, 2022	Prepared By:	Olivia Caton
Client:	Sutton Planning Board	Arrived on site:	12:00 PM
Project:	Unified Parkway Lots 2 and 3	Left site:	12:30 PM
Contractor:	Walsh Contracting Corp.	Site Conditions:	Dry
Contractor Contact:	John Walsh	Weather:	35°, Partly Cloudy

Transmitted by:

<input checked="" type="checkbox"/> Mail	<input checked="" type="checkbox"/> E-mail
<input type="checkbox"/> Hand	<input type="checkbox"/> Other:
<input type="checkbox"/> Fax	

Comments:

Graves Engineering, Inc. (GEI) was on-site to observe installation of the drainage system. This site visit was conducted throughout the entire site. I observed the following:

General Work:

- The contractor continued installing the frame of Building 3.
- The contractor was excavating earth material between the locations of Drain Manhole (DMH) 603 and DMH 601.

Drainage:

- MH 603 had been installed, backfilled, and covered in three-quarter-inch crushed stone.
- The following pipe had been installed and backfilled (Catch Basin = CB, reinforced concrete pipe = RCP):

From	To	Diameter (inches)	Length (feet)	Material
Previously Installed Pipe Past DMH 604	DMH 603	36	±130	RCP
DMH 701	CB 702	12	±30	RCP

- The previously installed pipe had been backfilled and was no longer visible.

Based upon visual observations only, the work observed today appeared to be consistent with the approved plans.

Action to be Taken:

Client will be notified of this site visit by way of this report.

Copies:

cc: John Walsh; Walsh Contracting Corp.
Matthew Piekarski; The Kraft Group, LLC

Photos:

The following photos were taken during today's site visit.



Photo 1: The contractor continued installing the frame of Building 3.



Photo 2: The 36-inch RCP between DMH 604 and DMH 603 had been backfilled, and DMH 603 covered in three-quarter-inch crushed stone.