

Site Visit Report



100 Grove Street
Worcester, MA 01605
T 508-856-0321
F 508-856-0357
gravesengineering.com

Date: November 11, 2022
Client: Sutton Planning Board
Project: Unified Parkway
Contractor: Walsh Contracting Corp.
Contractor Contact: John Walsh

Prepared By: Olivia Caton
Arrived on site: 2:50 PM
Left site: 3:30 PM
Site Conditions: Slightly Damp
Weather: 65°, Raining

Transmitted by:

<input checked="" type="checkbox"/> Mail	<input checked="" type="checkbox"/> E-mail
<input type="checkbox"/> Hand	<input type="checkbox"/> Other:
<input type="checkbox"/> Fax	

Comments:

Graves Engineering, Inc. (GEI) was on-site to observe construction of the road's drainage/stormwater management system. This site visit was conducted throughout the entire site. I observed the following:

General Site:

- I spoke with John Walsh, who informed me no work was occurring on site today,
- The uppermost portion of the slope between stations 8+00 and 9+00 needs to be reseeded.
- The area with jute matting between stations 8+00 and 9+00 was beginning to experience grass growth.
- The contractor was moving earth material and hydroseeding slopes on the lots between stations 32+00 and 42+00.

Stormwater Management Areas:

- Stormwater Management Area (SWMA) #1 was experiencing sparse grass growth.
- The jute matting near Forebay 2B in SWMA #2 was well-maintained.
- Grass growth had not yet occurred in SWMA #2 and SWMA #3 near the emergency spillways.

Based upon visual observations only, the work observed today appeared to be consistent with the approved plans.

Action to be Taken:

Client will be notified of this site visit by way of this report.

Copies:

cc: John Walsh; Walsh Contracting Corp.
Matthew Piekarski; The Kraft Group, LLC

Photos:

The following photos were taken during today's site visit.



Photo 1: The contractor was performing utility work in Providence Road.



Photo 2: The uppermost portion of the slope between stations 8+00 and 9+00 needs to be reseeded.



Photo 3: The area with jute matting between stations 8+00 and 9+00 was beginning to experience grass growth.